

1. Construction activity for the month of January.

- A. C&C Fontenot has started the subsurface drainage work with the forming of catch basin boxes and delivery of the piping.
- B. Guaranty Glass has ordered the steeple clock aluminum storefront frames and has performed destructive testing to determine the sizing and sill pan flashing configurations for the Parish Hall.
- C. Shop drawings from multiple subcontractors have been submitted and processed through the Architect.
- D. Bob's Tree Service has removed trees and crepe myrtles plus distributed tree chippings around Magnolia trees.

2. Work scheduled for the month of February.

- A. Set storm drain piping and catch basins from the coulee up to the driveway crossing and over to the rear of the Church.
- B. Install the revised water service and backflow preventer plus pour the dumpster pad.
- C. Start dirt work at the Chapel Building.
- D. Begin window infill at the rear of the Parish Hall plus start waterproofing and roofing work on the Parish Hall.
- E. Wrought iron fencing stabilizing and associated work will begin at the cemetery.
- F. Erect scaffolding for Church steeple work.